

Id	Opgavenavn	Varighed	Startdato	Slutdato	19. okt 20	09. nov 20	30. nov 20	21. dec 20	11. jan 21	01. feb 21	22. feb 21	15. mar 21	05. apr 21	26. apr 21	17. maj 21	07. jun 21	28. jun 21	19. jul 21	09. aug 21	30. aug 21				
1	190177_AB Valdemarsgade_facade renovering	211 dage	fr 30-10-20	fr 20-08-21																				
2	Udbudstidsplan	24 dage	fr 30-10-20	on 02-12-20																				
3	Udbud	20 dage	fr 30-10-20	to 26-11-20																				
4	Besigtigelse - Kl. 11:00	1 dag	to 05-11-20	to 05-11-20																				
5	Spørgefrist	12 dage	to 05-11-20	fr 20-11-20																				
6	Tilbud aflevering - kl. 14:30	1 dag	to 26-11-20	to 26-11-20																				
7	Kontrahering	4 dage	fr 27-11-20	on 02-12-20																				
8	Udførelsesfase	103 dage	on 31-03-21	fr 20-08-21																				
9	Byggeperiode	103 dage	on 31-03-21	fr 20-08-21																				
10	Stilladsarbejder	103 dage	on 31-03-21	fr 20-08-21																				
11	Afrensning	10 dage	on 14-04-21	ti 27-04-21																				
12	Murerarbejder	50 dage	on 28-04-21	ti 06-07-21																				
13	Tømmerarbejder	16 dage	ma 19-04-21	ma 10-05-21																				
14	Malerarbejder	27 dage	ma 28-06-21	ti 03-08-21																				
15	Mangelgennemgang	1 dag	on 04-08-21	on 04-08-21																				
16	Mangeludbedring.	10 dage	to 05-08-21	on 18-08-21																				
17	Aflevering	1 dag	to 19-08-21	to 19-08-21																				
18	Kontrol og godkendelse af påtalte mangler	1 dag	fr 20-08-21	fr 20-08-21																				